

Chesterton, Cirencester																						
Cost Plan No.18 22/June/2017																						
-																						
Section 6.0 Infrastructure Cost - High Level Breakdown																						
Ref	Description	Qty	Unit	Rate	Sub Total (£)	Total (£)	2016 (£)	2017 (£)	2018 (£)	2019 (£)	2020 (£)	2021 (£)	2022 (£)	2023 (£)	2024 (£)	2025 (£)	2026 (£)	2027 (£)	2028 (£)	2029 (£)	2030 (£)	2031 (£)
	New Projects Units completed per year									33	90	183	219	219	219	219	219	219	219	219	73	
	New Projects Cumulative units completed									33	123	306	525	744	963	1,182	1,401	1,620	1,839	2,058	2,277	2,350
	Public Square	2,700	m2	500	1,350,000							675,000	675,000									
	Scheme to promote the development of culture				EXCLUDED																	
	Improvements to the public realm in Cirencester Town Centre				EXCLUDED																	
6.3.4	Indoor Sport Facilities					1,520,000																
	4 Court Sports Hall as part of "Indoor Sports Provision" on land use budget	700	m2	1,600	1,120,000							560,000	560,000									
	Health & fitness centre	250	m2	1,600	400,000							200,000	200,000									
	External Works to Leisure facilities - See separate allowances for Green Infrastructure				INCLUDED ELSEWHERE																	
6.3.5	Outdoor Sport Facilities					1,444,970																
	Sports provision as part of "Outdoor Sports Provision" on land use budget 5,251m2 added to Formal Park under 6.4.1 below				INCLUDED ELSEWHERE																	
	Outdoor Tennis Courts	2,015	m2	150	302,250							151,125	151,125									
	Mini football pitches; 7v7	2,035	m2	80	162,800							81,400	81,400									
	Mini football pitches; 5v5	999	m2	80	79,920							39,960	39,960									
	Off Site																					
	Outdoor Facilities to include the below:	1	item	900,000	900,000				150,000	150,000	150,000	150,000	150,000	150,000								
	3G pitch provision; To Cirencester College, new 3G pitch								-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Hockey pitch provision; To Deer Park School; resurfacing existing hockey pitch				EXCLUDED				-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Outdoor banks; Cirencester Bank Club; Contribution towards access improvements				EXCLUDED				-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Tennis courts; Cirencester Tennis Club; Contribution to expand provision based on on-site courts				EXCLUDED				-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Cricket pitches; Cirencester Cricket Club; Contribution to expand capacity				EXCLUDED				-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Rugby Pitches; Cirencester Rugby Club; Contribution to expand capacity based on 3G pitch suitable for football and rugby				EXCLUDED				-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Swimming Pool; Cirencester Open Air Swimming Pool; Contribution for developing a seasonal cover for the existing outdoor pool to extend its usable season.				EXCLUDED				-	-	-	-	-	-	-	-	-	-	-	-	-	-
6.3.6	Children's Playspace					864,835																
	Local areas for play (LAP)_Excluded as assume to be a plot cost																					
	Local Equipped Areas for Play (LEAP); 5nr.	5	no	70,610	353,050								70,610		70,610		70,610		70,610			70,610
	Design for Play Areas (DPA); 5nr	5	no	77,805	389,025								77,805		77,805		77,805		77,805			77,805
	Neighbourhood Equipped Area for Play (NEAP); 1nr	1	no	122,760	122,760											122,760						
6.3.7	LPA proposals not yet factored in					500,000																
	Town centre parking - contribution	1	item	500,000	500,000								166,667	166,667	166,667							
	Cirencester Leisure Centre - Contribution towards increased capacity				EXCLUDED																	
	Corinium Museum and Resource Centre - Contribution towards increased capacity				EXCLUDED																	
6.3.8	CTC Proposals not yet factored in					500,000																
	Community Fund Contribution				-																	
	Contribution towards Public Art	1	item	105,000	105,000							105,000										
	Community Worker - Contribution for the post	1	item	80,000	80,000											11,429	11,429	11,429	11,429	11,429	11,429	11,429
	Seed Corn Funding for projects	1	item	100,000	100,000											14,286	14,286	14,286	14,286	14,286	14,286	14,286
	Accommodation on site for community worker	1	item	115,000	115,000											16,429	16,429	16,429	16,429	16,429	16,429	16,429
	Amphitheatre Outdoor Learning Centre				EXCLUDED																	
	Obelisk Conservation and Stone Masonry Apprenticeship - Contribution	1	item	100,000	100,000						20,000	20,000	20,000	20,000	20,000							
	CTC/AQVA Projects at the Amphitheatre				EXCLUDED																	
	Town Centre Public Realm - Cricklade Street improvements				EXCLUDED																	
	Town Centre Public Realm - Taxi rank upgrade				EXCLUDED																	
	Town Centre Public Realm - West Market Street Improvements				EXCLUDED																	
6.4	GREEN INFRASTRUCTURE AND OPEN SPACE					6,554,265																
6.4.1	Parks and Open Space					4,309,525																
	Amenity Greenspace	83,300	m2	12.5	1,041,250						62,475	197,838		31,238	437,325	20,825	31,238	20,825	93,713	62,475	83,300	
	Formal Park	72,051	m2	25	1,801,275						108,077	342,242		54,038	756,536	36,026	54,038	36,026	162,115	108,077	144,102	
	Natural&Semi Natural Open Space	146,700	m2	10	1,467,000						88,020	278,730		44,010	616,140	29,340	44,010	29,340	132,030	88,020	117,360	

Chesterton, Cirencester																						
Cost Plan No.18 22/June/2017																						
-																						
Section 6.0 Infrastructure Cost - High Level Breakdown																						
Ref	Description	Qty	Unit	Rate	Sub Total (£)	Total (£)	2016 (£)	2017 (£)	2018 (£)	2019 (£)	2020 (£)	2021 (£)	2022 (£)	2023 (£)	2024 (£)	2025 (£)	2026 (£)	2027 (£)	2028 (£)	2029 (£)	2030 (£)	2031 (£)
	New Projects Units completed per year									33	90	183	219	219	219	219	219	219	219	219	73	
	New Projects Cumulative units completed									33	123	306	525	744	963	1,182	1,401	1,620	1,839	2,058	2,277	2,350
	Tertiary Roads				EXCLUDED																	
	Minor Roads				EXCLUDED																	
	Link road - buses only	100	m	250	25,000										25,000							
	Foul water as Glanville drawing CV814066704 C																					
	Plant:																					
	Pumping stations	3	nr	200,000	600,000						200,000	200,000	200,000									
	Foul water sewer	5,768	m	350	2,018,800					504,700	504,700	504,700	504,700									
	Foul pumping main	1,334	m	350	466,900					116,725	116,725	116,725	116,725									
	Diversion of foul sewer and rising main	1	nr	250,000	250,000					250,000												
6.6.7	Waste Water & Drainage Off Site					3,180,674																
	Connection to existing Cirencester Sewage Treatment Plant off-site; as per Thames Water quote reference X4502-1030. Noted that alternatives are being considered for an alternative route off-site through Bathurst Land or for on-site sewage treatment. But these are still to be developed	1	item	3,180,674	3,180,674				1,590,337	1,590,337												
6.6.8	Waste Management					1,000,000																
	Waste Management:																					
	On-street Facilities	1	item	500,000	500,000					38,462	38,462	38,462	38,462	38,462	38,462	38,462	38,462	38,462	38,462	38,462	38,462	
	Segregation Facilities	1	item	500,000	500,000					38,462	38,462	38,462	38,462	38,462	38,462	38,462	38,462	38,462	38,462	38,462	38,462	
6.6.9	Communications/ Broadband On-site					816,290																
	New Services - Duct only																					
	Main Distribution																					
	Primary Roads	1,916	m	135	258,660					19,710	19,710	43,335	43,335	112,860	19,710							
	Secondary Roads	3,874	m	65	251,810					14,625	14,625	45,500	52,000	16,250								
	Link road - buses only	100	m	135	13,500									13,500								
	Security																					
	New Services																					
	Main Distribution																					
	Primary Roads	1,916	m	145	277,820					21,170	21,170	46,545	46,545	121,220	21,170							
	Link road - buses only	100	m	145	14,500									14,500								
6.6.10	Communications/ Broadband Off-site					1,500,000																
	Diversions relating to off-site highway works	1	Item	1,500,000	1,500,000								1,500,000									
6.7	ENABLING WORKS					7,166,000																
6.7.1	Enabling Works and Demolition					4,166,000																
	Demolition & Site Clearance	1,208,000	m2	2	2,416,000					604,000	604,000	604,000	604,000									
	Decontamination	1	item	250,000	250,000					62,500	62,500	62,500	62,500									
	Archaeology as advised by EDP	1	item	1,500,000	1,500,000					115,385	115,385	115,385	115,385	115,385	115,385	115,385	115,385	115,385	115,385	115,385	115,385	
	Alterations to Existing Structures - assumed no works required				EXCLUDED																	
6.7.2	Strategic Earthworks					3,000,000																
	Cut and fill	200,000	m3	15	3,000,000					500,000	500,000	500,000	500,000	500,000	500,000							
6.8	Professional Fees & Survey Costs					7,079,470																
	Education, Health & Community (excluding contributions and 3FE primary school)	12	%		857,117.40			171,423	171,423.48	39,559	39,559	39,559	39,559	39,559	39,559	39,559	39,559	39,559	39,559	39,559	39,559	
	Green Infrastructure	11	%		720,969			144,194	144,193.83	33,275	33,275	33,275	33,275	33,275	33,275	33,275	33,275	33,275	33,275	33,275	33,275	
	Transport, Movement & Access (excluding public transport & travel planning)	9	%		2,059,133			411,827	411,826.50	95,037	95,037	95,037	95,037	95,037	95,037	95,037	95,037	95,037	95,037	95,037	95,037	
	Utilities	10	%		2,318,991			463,798	463,798.28	107,030	107,030	107,030	107,030	107,030	107,030	107,030	107,030	107,030	107,030	107,030	107,030	
	Enabling works (excluding Archaeology)	11	%		623,260			124,652	124,652.00	28,766	28,766	28,766	28,766	28,766	28,766	28,766	28,766	28,766	28,766	28,766	28,766	
	Survey Costs				500,000				125,000.00	125,000.00	20,833	20,833	20,833	20,833	20,833	20,833	20,833	20,833	20,833	20,833	20,833	
	SUB TOTAL					92,661,862																
	Phasing & Temporary Works	1.5	%			1,389,928				500,000	500,000	35,448	35,448	35,448	35,448	35,448	35,448	35,448	35,448	35,448	35,448	
	Design Development Contingency (Excluding 3FE primary school)	2.5	%			2,093,028		697,676	697,676	697,676												
	Construction Contingency (Excluding 3FE primary school)	2.5	%			2,093,028		33,072	96,780	204,869	154,132	259,570	387,976	191,728	254,079	87,594	46,057	99,905	115,430	86,438	48,330	
	SUB TOTAL					98,237,845		2,053,642	4,665,664	9,136,212	6,319,418	10,742,357	19,743,536	11,697,337	10,417,230	3,591,368	1,888,330	4,096,088	7,290,294	3,543,946	1,981,518	
	Rounding					12,155		12,155														
	TOTAL	TOTAL				98,250,000		2,065,797	4,665,664	9,136,212	6,319,418	10,742,357	19,743,536	11,697,337	10,417,230	3,591,368	1,888,330	4,096,088	7,290,294	3,543,946	1,981,518	